

WASHINGTON WATERFRONT VISUALIZATION AND REINVESTMENT STRATEGY

Final Schedule | 1 July 2009 (v4)

ID	Task Name	Duration	Start	July 2009					August 2009					
				Week -1	Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8	Week 9	Week 10
1	Receipt of Formal Notice to Proceed	0 days	Mon 6/29/09	6/29 Receipt of Formal Notice to Proceed										
2	Task 1: Project Initiation and Analysis	23 days	Mon 6/29/09											
3	1.1 Pre-Work Effort	7 days	Mon 6/29/09											
4	1.2 Project Kick-Off Meeting	1 day	Wed 7/8/09	7/8 1.2 Project Kick-Off Meeting										
5	1.3 Stakeholder Interviews	1 day	Thu 7/16/09	7/16 1.3 Stakeholder Interviews										
6	1.4 Review of Data, Regulations, Plans and Studies	3 days	Wed 7/8/09											
7	1.5 Inventory and Assessment of Existing Conditions / Mapping	10 days	Mon 7/13/09											
8	1.6 Issues and Opportunities	3 days	Mon 7/27/09											
9	1.7 Case Studies	10 days	Mon 7/13/09											
10	1.8 Initial Community Meeting	1 day	Thu 7/16/09	7/16 1.8 Initial Community Meeting										
11	Task 2: Concept Vision Development	17 days	Thu 7/30/09											
12	2.1 Vision Framework and Charrette Preparation	7 days	Thu 7/30/09											
13	2.2 Visioning Charrette	3 days	Mon 8/10/09	8/10 2.2 Visioning Charrette										
14	2.3 Development of Illustrative Map, 3D Images and Standards	7 days	Thu 8/13/09											
15	Task 3: Reinvestment and Implementation Strategy	7 days	Thu 8/13/09											
16	3.1 Reinvestment Strategy Framework	2 days	Thu 8/13/09											
17	3.2 Development of Reinvestment and Implementation Strategy	5 days	Mon 8/17/09											
18	Task 4: Final Concept Vision Preparation	10 days	Mon 8/24/09											
19	4.1 Preparation of Draft Concept Vision Report	2 days	Mon 8/24/09											
20	4.2 Client and Community Meeting	1 day	Wed 8/26/09	8/26 4.2 Client and Community Meeting										
21	4.3 Client Review and Comment Period	5 days	Thu 8/27/09											
22	4.4 Preparation of Final Concept Vision Report	2 days	Thu 9/3/09											
23	4.5 Submission of Final Concept Vision Report	0 days	Fri 9/4/09	9/4 4.5 Submission of Final Concept Vision Report										

Project: Washington Waterfront Visual
Date: Thu 7/9/09

Task Progress Summary External Tasks Deadline

Split Milestone Milestone Project Summary External Milestone